



CIVIL ENGINEERING SERVICES

Bridlington Integrated Transport Plan Phase 2 - Update 12 August 2016

As you will be aware the works to Bridlington Town Centre have been underway for some time. The demolition is almost complete following the delay while Seagulls were nesting on the Springfield House Car Showroom. There will be some re-grading works to do once the showroom is fully removed but most of the demolition works should be complete by the end of September.



Springfield House ready for demolition

The main construction contract has been awarded to PBS Construction who are now setting up the works compound in the Coach Park on Hilderthorpe Road and will be carrying out investigation and testing works for the next couple of weeks before starting the main engineering works at the end of August. The first construction works will be the Gypsy Race diversion followed by the new bridge and works to Beck Hill.



Yorkshire Water Works, Springfield Avenue

Works to Bridge Street and Manor Street will follow from around October with the new one way system consisting of the reverse of flow along Manor Street and a new one way along Bridge Street out onto Hilderthorpe Road will start around October.

The Yorkshire Water (YW) works in Springfield Avenue are almost complete. The next stage of YW works will be to Hilderthorpe Road involving a road closure to through traffic along Hilderthorpe Road between Springfield Avenue and Bridge Street, although access will still be maintained.

All utility works should be complete by Christmas 2016 although the main construction works are programmed for completion in early 2018.

Enquiries to Brian Phillipson via email brian.phillipson@eastriding.gov.uk or tel: 01482 395571

or

Jon Swann via email jon.swann@eastriding.gov.uk or tel: 01482 395338