



CIVIL ENGINEERING SERVICES

**Bridlington Integrated Transport Plan Phase 2 - Update 23 August 2016**

As you will be aware the works to Bridlington Town Centre have been underway for some time. The demolition is almost complete with the Springfield House Car Showroom now removed to ground level. Re-grading works to the ground and down to the Gypsy Race will be carried out over the next few weeks.



*Demolition of Springfield House almost complete*

PBS and East Riding of Yorkshire Council have set up a works compound on the Hilderthorpe Coach Park. From Tuesday 30 August the main works will be underway and staff should be on site or in the site office during normal working times. Works will commence on the diversion of the Gypsy Race and then continue with the construction of the new Beck Hill Bridge.

The programme of main works remains unchanged with works to Bridge Street and Manor Street starting around October and includes the new one way system consisting of the reverse of traffic flow along Manor Street and a new one way flow along Bridge Street out onto Hilderthorpe Road.



*Location of Gypsy Race Diversion and new Bridge*

The Yorkshire Water (YW) works in Springfield Avenue have taken slightly longer than planned due to a delay in pressure testing and the chlorination of the new water main. However, it looks

as if this is now complete and the road closure is expected to be removed today (Tuesday). The next road closure, Hilderthorpe Rd between Springfield Avenue and Bridge St, will commence on Wednesday 24 August but will be removed during the bank holiday weekend. This will be replaced on Tuesday 30 August for approximately 6 weeks. During that time 3 utility companies will be working under the same road closure to reduce the time and disruption as much as possible. We also expect there will see 2 utility companies working in the same excavation thus again, reducing time, cost and disruption.

From Tuesday 30 August we also expect Northern Power Grid (Electric) to commence works in Bridge St and into Manor Street laying a new 11kv cable. This will follow the line of the previous telecommunications ducting that was laid in May and June. These works are expected to take around 8 weeks but will be done in sections under local signing and temporary barriers without a road closure.

If residents or businesses have any queries regarding specific works, please initially contact the relevant utility company whose details and contact numbers will be on the fencing surrounding the works. Alternatively you can discuss the works with East Riding staff on site or by calling the numbers shown at the foot of this newsletter.

The utility companies should contact individual properties prior to working immediately outside of their premises. Pedestrian access will be maintained at all times, although there may be some short term limited local disruption. Vehicular access for deliveries will also be maintained but there will be no traffic route through the works.

We will endeavour to keep local residents informed where they are immediately affected by the ongoing works and provide updates on the current and imminent construction.

We thank all resident and businesses for your consideration during these works.

Enquiries to Brian Phillipson via email [brian.phillipson@eastriding.gov.uk](mailto:brian.phillipson@eastriding.gov.uk) or tel: 01482 395571

or

Jon Swann via email [jon.swann@eastriding.gov.uk](mailto:jon.swann@eastriding.gov.uk) or tel: 01482 395338