

CIVIL ENGINEERING SERVICES

**Bridlington Integrated Transport Plan Phase 2
Update – 31 January 2018**

The multi-million-pound investment into Bridlington's transport infrastructure continues into 2018

Happy belated New Year to you all

The works to Hilderthorpe Rd between Bridge St and Springfield Ave are now almost complete with the planing and surfacing works taking place over the last few days. The road should be open by the weekend. There is some ongoing landscaping and footway works to do and some final snagging. These works are some of the noisiest and dirtiest operations of the whole scheme and we apologise for any inconvenience caused.



Planing of Hilderthorpe Rd



Laying the new road

The next stage of the works commences next week across the junction of Springfield Ave. This will be the installation of new deep drainage, the infrastructure for the new signals and road & footpath works. Access to Springfield Ave will be closed from Hilderthorpe Rd and Hilderthorpe Rd will be open in one direction leading up to the junction heading towards Tesco. The works are programmed to take place in February and March and be open again in April.

Beck Hill is still closed to through traffic to facilitate the drainage works and the realignment and raising of the new carriageway and the ongoing construction of the new bridge across the Gypsy Race. Access to the large car park (Lord Feoffes) is still possible from Prospect Street.



Drainage and embankment works, Beck Hill and Beck Hill bridge

The programme of the remaining works and the future layout is shown on the attached plans with the whole of the stage 2 works programmed to complete around late Autumn 2018.

Unfortunately the stage 1 works to the Railway Station Approach and Plaza are still on hold pending agreement with Network Rail. The earliest start date is now expected to be April 2018.

The next phase of works in Bridlington are now getting underway with the new Gypsy Race Park Project. Work starting in February will create a green corridor along the stream providing pleasant walking and cycling routes, play areas and improved habitats for wildlife between Station Road and along the Coach Park. The end result will be a linear parkway along the Gypsy Race. Designs are being developed for the next phases with other areas extending up to Springfield Avenue and the new Beck Hill bridge. Plans for the next stage of a new park will go on display at a public exhibition at The Spa Bridlington on Tuesday, 6th February 2018, from 1.30pm - 5.30pm.

Members of the public are invited to come along to see the latest plans for the new linear park and speak to officers from the town's renaissance team and the landscape designers, from Sweco.



Gypsy Race Project proposals

Once again, we apologise for any inconvenience caused and ask that you continue to support this major project. If you have any problems during the construction, particularly access, please contact Andy Thorley, PBS site manager, who will be happy to assist in the day-to-day access through or around the works. Telephone numbers are on site if there are any problems during the Contractor's closedown over the holidays.

This work is jointly funded from the Humber LEP Growth Deal and East Riding of Yorkshire Council

For further information about regeneration in Bridlington, visit www.bridlingtonrenaissance.com

Enquiries to Brian Phillipson via email brian.phillipson@eastriding.gov.uk or Jon Swann via email jon.swann@eastriding.gov.uk or By phoning the site team on 07376082397 or 07376 082401.

! " # \$ % & ' () * + , - . / : ; < = > ? @ [\] ^ _ ` { | } ~

+ , " "

1 + " 2 1 "

+ , " " # - "

- 3 "



% () , 4

- 3 "

- 3 " 1 " () , , 4